

SPRINKLER SYSTEM 3 YEAR INSPECTION & TESTING

3Yr	3 Year Sprinkler
-----	------------------

Facility Name: _____

All items on this form must be completed. All code references and testing per NFPA 25, 2011 Edition

1. SERVICE ORGANIZATION

Name: _____
 Address: _____
 License No: _____
 Telephone: _____
 Lead Inspector: _____

2. PROPERTY NAME (USER)

Name: _____
 Address: _____
 Owner Contact: _____
 Telephone: _____

Qualification of Lead Inspector: Factory Trained State Certified Local Certified Owner Other
 (Attach Credentials of all on-site inspectors); per §1 -5 Inspection, Testing & Maintenance Service

<p>A. DRY VALVE - FULL FLOW TRIP TEST</p> <p>Quick-Open Device (if any) in service</p> <ol style="list-style-type: none"> Main drain valve fully opened to clear scale or foreign material Record Sys air psi and supply water psi Record time for air psi valve to trip Record time that water flows steadily from test connection <p style="text-align: right;"><input type="checkbox"/> Not Applicable (No dry sys)</p>	<p><u>NFPA 25 - 2011</u></p> <p>§13.4.4.2.2.2; 13.4.4.2.5</p>	<p><u>Joint Commission</u></p> <p>LS 02.01.35 EP# 14</p>
---	---	--

Valve ID	Type of Sys	Building Location	Date of Previous Flow Test	1. Main Drain	2. Air Pressure	2. Water Pressure	3. Air Trip Time	4. Water Flow Time	Pass/Fail
1									
2									
3									
4									
5									

<p>B. DRY/PREACTION SYS - AIR LEAKAGE TEST</p> <p>(Dry/Preaction sys with supervisory air)</p> <p>Use either (a) 40 psi-2 hr pressure test method (max 3 psi loss); or (b) 4 hr compressor shut down method (no low pressure alarms permitted)</p> <p style="text-align: right;"><input type="checkbox"/> Not Applicable (No dry/preaction sys w/supervisory air)</p>	<p><u>NFPA 25 - 2011</u></p> <p>§ 13.4.3.2.6; 13.4.4.2.9</p>	<p><u>Joint Commission</u></p> <p>LS 02.01.35 EP# 14</p>
---	--	--

Valve ID	Type of Sys	Building Location	Date of Previous Internal Inspection	Findings	Pass	Fail
1						
2						
3						
4						
5						